COMPLETION REPORT

Name of work : Construction of Gym Building and Library Building at Jalahalli in ward no 16

2. Sanctioned estimate No.& date : 30.00 Lakhs
3. Head of Account which is Chargeable : P 3089 Special development Works in 7 CMC and 1 TMC area in BBMP
4. Entrustment order No. & Date : EE/RRND/Wo.No/ 107/2014-15 dt 09-05-2014 5-16 16.01.2016
5. Name of the Contractor :
   a) Time stipulated for completion Of the work. 180 days
   b) Delay in execution of work :
6. Measurements recorded in :
7. Check measurement of the Asst. Executive Engineer/Executive Engineer on..... : M.B.No: 5247/2016-17 From page No. 524667 to 524680
18. Name of the Officer/official In charge of the work :
9. a) Asst Engineer : Nagaraj
   b) Asst.Executive Engineer : Nanjappa

Sanctioned estimate Amount	Amount claims as per actually viz.,as per bill	Difference		Remarks
		Excess	Savings	
Rs.30,00,000-00	26,53,500.97		3464997	

31. Certified that the above work has been completed with in the stipulated time noted in the work order.
32. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
33. Certified that the above work has been executed by the contractor Satisfactory in accordance with the specification as embodied in the agreement.

Junior/Asst.Engineer
Ward No.16

Asst. Executive Engineer( )
Bruhath Bangalore Mahanagara Palike

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿನಗರ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560

Scanned by CamScanner